TIME EXTENSION PROPOSAL

	Item	Description	Remarks
	Name of the Work	Improvements and Construction of cc Roads at Eyanesh Sabo and 11 Cross Roads at Dasarahalli Ward No - 15	
2	Estimate Cost	Rs 2,00000=00	—
3	Work Code	015-18-000003	—
4	Job Code	P-Code 3261	—
5	A.S No.	EE/DD/AS/629/17-18 Dtd 20-12-17	
6	T.S No	CE/D2/TS/465/17-18 Dtd 26-12-17	
7	Work Order/Agreement No	BBMP/EE/DD/WO/185/2017-18	
8	Tender Premium	N/A	
9	Stipulated Time for completion of Work	90 days	
10	Targeted Monthly progress		
11	Progrees Achived Till date	25/09/2018	
12	Reasons for Delay	Regd maintenance work under progress and after getting Clearance and after Election Code of Conduct from 28/03/2018	
13	Time Extension Requested	—	
14	Assistant Executive Engineer's Recommendation	Consider EOT without any penalty.	
15	Executive Engineer's Recommendation		
16	Superintending Executive Engineer's Recommendation		
17	Chief Engineers Recommendation	AC recently by Lr(dev) EOT is granted	
18	Time Extension Granted		
19	Conditions imposed if any		

Asst, Engineer,
Ward no. 15

Asst, Executive Engineer,
Sub Division
25/12/18

Executive Engineer,
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

Scanned by CamScanner